

PN 095 – 03/30/2020 Potential Impacts and Delays Due to COVID-19

In an effort to anticipate the potential impacts to the Project caused by the COVID-19 threat and in following direction from the Governor and other authorities, the Contractor is on notice of the need to comply with all federal, state and local orders generated to prevent the spread of contagious or infectious diseases, including the Stay at Home Order from the Ohio Director of Health dated March 22, 2020, and subsequent orders, located through the following website:

<https://coronavirus.ohio.gov/wps/portal/gov/covid-19/home/public-health-orders/directors-order-to-stay-at-home>

Contractor is on notice that the Project is considered essential and that the contractor and his employees, subcontractors and suppliers are considered essential businesses and performing essential functions as defined under the Stay at Home Order.

Notwithstanding any other provisions of the contract documents, in the event of project delay or impacts to performance due to a voluntary or mandatory COVID-19 virus Directives, Orders, quarantine or closure directed by government authorities, either party may, by providing notice to the other party as required under CMS 108.02(F), extend the Completion Date for a period of up to thirty (30) days. Extensions under this paragraph shall be considered an excusable, non-compensable delay in accordance with CMS 108.06(B). If any portion of the Work is still not able to be performed upon the expiration of the extension, either party may provide notice to the other party requesting a termination for convenience under 108.09. The termination for convenience remains at the sole discretion of the Director.

The Contractor and ODOT will exercise best efforts to utilize remote services to perform Work that otherwise cannot be performed in person due to a voluntary or mandatory COVID19 virus quarantine, closure, or impact as directed by Stay at Home Order.

Impacts to the Project generated by the Stay at Home Order shall not be considered an “issue” under 108.02 (F) for Projects sold after the date of this Note. Contractors are on notice that their bids should include any impacts they foresee or should have reasonably foreseen due to the Stay at Home Order or existing or reasonably foreseeable orders by any other federal, state or local official.

If any emergency order or declaration of any government official is lifted at any time, ODOT will provide written notice to the Contractor that this Note shall be considered void thirty (30) days after receipt of the written notice. If the Stay at Home Order from the Ohio Director of Health dated March 22, 2020 is lifted at any time, this Note shall be considered null and void thirty (30) days after the lifting of those orders.